

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Decommissioning	Dungeness	Bulk Asbestos Removal Area R1 Central Close Out Activities	Hazardous materials removal	<a href="#">Sarah Deeble</a>	TBA	<£100K	n/a	Oct-17 (f)	May-18 (f)	Not yet confirmed	07. ITT in preparation
Decommissioning	Trawsfynydd	Brokk 1 Removal and Disposal	Engineering	<a href="#">Alison Cowan</a>	TBA	<£100K	Feb-18	Feb-18 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Brokk 1 Removal and Disposal	Engineering	<a href="#">Alison Cowan</a>	TBA	<£100K	Feb-18	Feb-18 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Dungeness	Installation of Base-Plinth-Bund and Tanks	Engineering	<a href="#">Nicola Smith-Lee</a>	Other	<£100K	n/a	Oct-17 (f)	Nov-17 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Dungeness	Modification of Site Pipework - Enabling Discharge	Engineering	<a href="#">Nicola Smith-Lee</a>	Other	£100k to £500k	Oct-17	Jan-18 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Ponds Decommissioning - Phase 4 Management and Control	Engineering	<a href="#">Louise Brown</a>	TBA	<£100K	Apr-18	Apr-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Decommissioning Enablers - Complete Ponds Asbestos Survey/Fire Assessment and Civil Assessment	Hazardous materials removal	<a href="#">Louise Brown</a>	TBA	<£100K	Apr-18	Apr-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Conduct Asbestos Survey	Hazardous materials removal	<a href="#">Louise Brown</a>	TBA	<£100K	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Carry Out Pre-Characterisation Survey	Hazardous materials removal	<a href="#">Louise Brown</a>	TBA	<£100K	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Conduct Asbestos Survey	Hazardous materials removal	<a href="#">Louise Brown</a>	TBA	<£100K	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Carry Out Pre-Characterisation Survey	Hazardous materials removal	<a href="#">Louise Brown</a>	TBA	<£100K	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Diver Trials and Emergency Preparedness Demonstration	Engineering	<a href="#">Louise Brown</a>	TBA	<£100K	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Divers Demobilise - Complete Log - Report and Lessons Learnt	Engineering	<a href="#">Louise Brown</a>	TBA	<£100K	Jul-18	Jul-18 (f)	Jul-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Removal of ILW Skips from Ponds & Interim Storage	Engineering	<a href="#">Louise Brown</a>	Other	£100k to £500k	Apr-18	Apr-18 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Order & Shipment of Diving Enabling Materials/Specialist Dive Equipment	Engineering	<a href="#">Louise Brown</a>	Other	£100k to £500k	Dec-17	Dec-17 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Diver Mobilisation and on Site Training	Engineering	<a href="#">Louise Brown</a>	Other	£100k to £500k	Feb-18	Mar-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Sizewell	Installation of Base-Plinth-Bund and Tanks	Construction	<a href="#">Nicola Smith-Lee</a>	Other	<£100K	Dec-17	Apr-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Sizewell	Inactive Commissioning	Manpower	<a href="#">Nicola Smith-Lee</a>	TBA	<£100K	Jun-18	Jun-18 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Winfrith	Fill and consolidate backfill, Reinststate soil over reservoir	Construction	<a href="#">Sarah Deeble</a>	Other Framework Call Off	£100k to £500k	n/a	Dec-17 (f)	Jan-18 (f)	Not yet confirmed	01. On the horizon
Decommissioning	Winfrith	Active Process Primary Drains Decommissioning	Decommissioning, Demolition & Deplant	<a href="#">Sarah Deeble</a>	TBA	<£100K	Jun-18	Jun-18 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Bradwell	WP 15 - Site Surface Drains - Shut Down Admin Electric Supply Package and Reinststate Phase 3 Surface Drains	Construction	<a href="#">Sarah Deeble</a>	Other	£100k to £500k	Jun-18	Jul-18 (f)	Sep-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Dungeness	Other Bulk Asbestos Removal from R1 Area	Hazardous materials removal	<a href="#">Sarah Deeble</a>	TBA	£100k to £500k	Jul-18	Jul-18 (f)	Jul-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Terminal Disconnections - Electrical	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Jan-18	Jan-18 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Deplant Switchgear	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Mar-18	Mar-18 (f)	Mar-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Remediation of Ground Conditions	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Apr-18	Apr-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Demolish Switchgear Structure & Back Fill Troughs	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hinkley	Installation of, & Commissioning of the 11KV Remote Switching Panel for Decommissioning Supply	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Mar-18	Mar-18 (f)	Mar-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Hunterston	Weather Envelope Construction	Construction	<a href="#">Ewan Davidson</a>	OJEU	£10m to £25m	Mar-17	Aug-17 (f)	Dec-17 (f)	Tend: C Spencer, Doosan Babcock, M+W High Tech, Weatherproofing Advisors	08. ITT issued
Decommissioning	Oldbury	Porta-Cabins and Ablutions Block Installation	Plant & Equipment & Materials	<a href="#">Sarah Deeble</a>	TBA	£100k to £500k	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Decommissioning	Oldbury	Fire Alarm System design, modifications & commissioning	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Oct-17	Nov-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Weighbridge Installation Modifications	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Jun-18	Jun-18 (f)	Jan-19 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Essential Supplies modifications & commissioning	Engineering	<a href="#">Sarah Deeble</a>	TBA	£100k to £500k	Feb-18	Feb-18 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Transformer Terminal Disconnect/Oil Drained/Ground Remediated Phase 3 and 4	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Jan-18	Jan-18 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Oldbury	Site Services Building - Plant Installation	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Jun-18	Jun-18 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Operations plus Final Vac - Clean Surface - Containment - Reassurance - Surface Sealing - FWBA	Construction	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	Aug-17	Aug-17 (f)	Aug-17 (f)		02. Strategy being developed
Decommissioning	Trawsfynydd	Brokk 2 Removal and Disposal	Plant & Equipment & Materials	<a href="#">Ruth Cox</a>	TBA	<£100K	Aug-17	Aug-17 (f)	Aug-17 (f)		02. Strategy being developed
Decommissioning	Trawsfynydd	Encapsulation of Surfaces - PNV	Construction	<a href="#">Ruth Cox</a>	TBA	<£100K	Oct-17	Oct-17 (f)	Oct-17 (f)		02. Strategy being developed
Decommissioning	Trawsfynydd	Deplant Containment North	Engineering	<a href="#">Ruth Cox</a>	TBA	<£100K	Nov-17	Nov-17 (f)	Nov-17 (f)		02. Strategy being developed
Decommissioning	Trawsfynydd	Brokk 3 Removal and Disposal	Decommissioning, Demolition & Deplant	<a href="#">Ruth Cox</a>	TBA	<£100K	Jan-18	Jan-18 (f)	Jan-18 (f)		02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - SP04 Safe Store 1 - Electrical Control and Instrumentation (EC&I) Installation	Engineering	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	Feb-18	Feb-18 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - SP05 Safe Store 2 - Electrical Control and Instrumentation (EC&I) Installation	Engineering	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	Mar-18	Mar-18 (f)	Mar-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - SP06 ILW Store - Electrical Control and Instrumentation (EC&I) Installation	Engineering	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	Apr-18	Apr-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - SP07 Access Control Point (ACP) - Electrical, Control & Instrumentation (EC&I) Installation	Engineering	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	May-18	May-18 (f)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - SP12 Lodge - Electrical, Control & Instrumentation (EC&I) Installation	Engineering	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	Jun-18	Jun-18 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - Preliminaries	Construction	<a href="#">Ruth Cox</a>	TBA	£500k to £1m	Feb-18	Feb-18 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Trawsfynydd	Site Monitoring System (SMS) and Site Environmental Integrity Monitoring System (SEIMS) - Preparation and Isolation of Building Services	Construction	<a href="#">Ruth Cox</a>	TBA	£100k to £500k	Feb-18	Feb-18 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Wylfa	Removal of Bulk Asbestos North and south turbine Hall and Pipebridges Package 1	Hazardous materials removal	<a href="#">Ruth Cox</a>	Other	£5m to £10m	n/a	Feb-17 (a)	Jun-17 (a)	Kaefer Limited	12. Contract in place
Decommissioning	Chapelcross	Cooling Tower Basins - Capping and Groundwater Diversion	Construction	<a href="#">Lisa Pagan</a>	Other	£1m to £5m	n/a	Jul-17 (a)	Nov-17 (f)	Not yet confirmed	08. ITT issued
Decommissioning	Bradwell	Undertake Non Intrusive Investigations - Prepare Report and Issue	Engineering	<a href="#">Sarah Deeble</a>	TBA	<£100K	Jun-18	Jun-18 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Sizewell	Decommissioning of Cooling Pond with the use of Nuclear Decommissioning Divers	Decommissioning, Demolition & Deplant	<a href="#">Nicola Smith-Lee</a>	Other	£1m to £5m	n/a	Mar-17 (a)	Aug-17 (a)	UCC UK Limited	11. Contract awarded
Decommissioning	Winfrith	Detailed Design and Build of Mechanical and Electrical, Control and Instrumentation (EC&I) Systems Plant and Equipment, including Ventilation, Assay and Grout/Concrete delivery systems (Work Package 1)	Engineering	<a href="#">Janet Smith</a>	OJEU	£1m to £5m	Oct-16	Dec-16 (a)	Jul-17 (a)	Nuvia	11. Contract awarded

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Decommissioning	Winfrith	Laser Cutting System (Work Package 2B)	Engineering	<a href="#">Janet Smith</a>	OJEU	£500k to £1m	n/a	Jan-17 (a)	Jun-17 (a)	TWI	11. Contract awarded
Decommissioning	Harwell	Land Re-profiling & urban drainage system	Construction	<a href="#">Sally Jane Dive</a>	Other	£500k to £1m	May-18	Jun-18 (f)	Aug-18 (f)	Not yet confirmed	02. Strategy being developed
Decommissioning	Chapelcross	Installation - Out of Pond Equipment	Engineering	<a href="#">Nicola Smith-Lee</a>	Other	<£100K	n/a	May-17 (a)	Jun-17 (a)	Studs vik	11. Contract awarded
Decommissioning	Sizewell	Provision of Client Representative to support Pond Divers	Manpower	<a href="#">Nicola Smith-Lee</a>	Other	<£100K	n/a	May-17 (a)	Aug-17 (a)	Falmouth Divers	11. Contract awarded
Decommissioning	Dungeness	R2 Pond - Area Set Up and Drain - FY1617	Remediation & Environmental Services	<a href="#">Nicola Smith-Lee</a>	Other	<£100K	n/a	n/a (a)	Jun-17 (a)	EDF	11. Contract awarded
Decommissioning	Oldbury	Installation of IONSIV Mosaik Recovery System	Construction	<a href="#">Louise Brown</a>	OJEU	£1m to £5m	Oct-16	Oct-16 (a)	Apr-17 (a)	Penny Hydraulics	12. Contract in place
Asset Management	Hinkley	Towns Water Main Refurbishment - physical work	Support Services	<a href="#">Linda Sapsford</a>	Other	£500k to £1m	Dec-16	Mar-17 (a)	Aug-17 (f)	Tend: Raymond Brown, OnSite Central, Barhale, R&M Utility	10. Identification of preferred bidder
Asset Management	Chapelcross	Towns Water 17-18	Utilities	<a href="#">Amanda Clark</a>	OJEU	<£100K	Sep-17	Nov-17 (f)	Feb-18 (f)	Not yet confirmed	02. Strategy being developed
Asset Management	Chapelcross	Replace Ventilation System Inlet Heating	Construction	<a href="#">Suk Yee Hermon</a>	Other	£100k to £500k	n/a	Feb-17 (a)	May-17 (a)	Doosan Babcock	12. Contract in place
Asset Management	Trawsfynydd	Sewage Treatment Plant and Diversion Culvert Works	Support Services	<a href="#">Adrian Williams</a>	Other	£1m to £5m	Aug-17	Sep-17 (f)	Nov-17 (f)	Not yet confirmed	06. Eols being assessed
Waste	Hinkley	Fuel Element Debris (FED)	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	OJEU	£1m to £5m	n/a	n/a (a)	Sep-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Fuel Element Debris (FED) - Procurement of Pre-Conditioning Facility	Waste management, disposal & storage	<a href="#">Will Phillips</a>	Other	£500k to £1m	n/a	n/a (a)	Mar-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Fuel Element Debris (FED) - Delivery and Installation of the Pre-Conditioning Facility	Waste management, disposal & storage	<a href="#">Will Phillips</a>	Other	<£100K	n/a	n/a (a)	Jun-17 (a)	Penny Hydraulics Ltd	12. Contract in place
Waste	Hinkley	Fuel Element Debris (FED) - Delivery and Installation of the Pre-Conditioning Facility	Waste management, disposal & storage	<a href="#">Will Phillips</a>	Other	£100k to £500k	n/a	n/a (a)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Oldbury	Fuel Element Debris (FED) - Delivery and Installation of the Temporary Structure for Sorting Facility	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	OJEU	£100k to £500k	n/a	n/a (a)	Mar-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Berkeley	Cave Investigation and Maintenance	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	Other	£100k to £500k	Sep-16	Dec-16 (a)	Apr-17 (a)	Aquila	12. Contract in place
Waste	Berkeley	Manufacture WP 2- Dry Fuel Handling Facility Modifications	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	Achilles	<£100K	Sep-16	Dec-16 (a)	Apr-17 (a)	Aquila	12. Contract in place
Waste	Dungeness	Manufacture including Factory Acceptance Testing (FAT) retrieval and transfer equipment	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	TBA	<£100K	n/a	n/a (a)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Characterisation	Waste management, disposal & storage	<a href="#">John Gallagher</a>	TBA	£100k to £500k	n/a	n/a (a)	Jul-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Sizewell	Construction of Waste Transfer Area	Engineering	<a href="#">karen MaGuire</a>	Other	£100k to £500k	n/a	n/a (a)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Sizewell	Shop Drawings Fabrication and Factory Acceptance Testing (FAT) of Waste Transfer Equipment	Engineering	<a href="#">karen MaGuire</a>	Other	<£100K	n/a	n/a (a)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Process Line Equipment	Waste management, disposal & storage	<a href="#">Jim Burrows</a>	OJEU	£500k to £1m	Oct-16	Feb-17 (a)	Jul-17 (f)	Not yet confirmed	10. Identification of preferred bidder
Waste	Oldbury	Construction of Base Slab	Design services/support	<a href="#">Cheryl Downton</a>	TBA	<£100K	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Oldbury	Erection of External Envelope	Design services/support	<a href="#">Cheryl Downton</a>	TBA	£100k to £500k	n/a	n/a (a)	Dec-17 (f)	Not yet confirmed	02. Strategy being developed



DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Waste	Sizewell	Procurement and Installation of Temp Shielding	Engineering	<a href="#">Cheryl Downton</a>	OJEU	<£100K	n/a	n/a (a)	Sep-17 (f)	Not yet confirmed	
Waste	Berkeley	Construct Slab - Apron	Construction	<a href="#">Will Phillips</a>	Other	£500k to £1m	n/a	Feb-17 (a)	Jun-17 (a)	Interserve	11. Contract awarded
Waste	Hinkley	Manufacture	Design services/support	<a href="#">Will Phillips</a>	TBA	£500k to £1m	n/a	n/a (a)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Site Clearance	Construction	<a href="#">karen MaGuire</a>	TBA	<£100K	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Civil Works and Services	Construction	<a href="#">karen MaGuire</a>	TBA	£100k to £500k	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Detailed Design and Substantiation	Design services/support	<a href="#">Will Phillips</a>	TBA	£100k to £500k	n/a	n/a (a)	Sep-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Site Mobilisation	Design services/support	<a href="#">Will Phillips</a>	TBA	<£100K	n/a	n/a (a)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Hinkley	Construct Facility	Design services/support	<a href="#">Will Phillips</a>	TBA	£100k to £500k	n/a	n/a (a)	May-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Oldbury	Manufacture and Test of Advanced Vacuum Drying System (AVDS)	Design services/support	<a href="#">John Gallagher</a>	TBA	£1m to £5m	n/a	n/a (a)	Sep-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Construct Grout Plant Slab-Apron	Construction	<a href="#">Ewan Davidson</a>	TBA	<£100K	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Construct Grout Plant Over Building	Construction	<a href="#">Ewan Davidson</a>	TBA	£100k to £500k	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Construct Shielding	Construction	<a href="#">Ewan Davidson</a>	TBA	<£100K	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Install Services to Building - Ancillaries	Construction	<a href="#">Ewan Davidson</a>	TBA	<£100K	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Building Modifications - Including Crane	Construction	<a href="#">Ewan Davidson</a>	TBA	£100k to £500k	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Execution Phase Programme Management	Waste management, disposal & storage	<a href="#">Ewan Davidson</a>	TBA	<£100K	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Construction of Conditioning Facility and Gantry Crane	Construction	<a href="#">Ewan Davidson</a>	TBA	£500k to £1m	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Detail Design and Installation of Services to Conditioning Building	Design services/support	<a href="#">Ewan Davidson</a>	TBA	<£100K	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Chapelcross	Install Services To Conditioning Facility and Infrastructure	Design services/support	<a href="#">Ewan Davidson</a>	TBA	£100k to £500k	n/a	n/a (a)	Dec-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Prepare, Assess & Close Out of Letter of Compliance	Design services/support	<a href="#">Sara Freeman</a>	TBA	<£100K	Apr-18	May-18 (f)	Jul-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Storage of Waste & Commence Thorium Processing Preparations	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	TBA	<£100K	Apr-18	Jun-18 (f)	Sep-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Storage of Waste & Commence Thorium Processing Preparations	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	TBA	£500k to £1m	Apr-18	Jun-18 (f)	Sep-18 (f)	Not yet confirmed	02. Strategy being developed

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Waste	Harwell	Inject Fuel Cans with Polymer 18/19	Consumables	<a href="#">Sara Freeman</a>	Other	<£100K	n/a	Feb-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Process Non-WRATs Cans & Into Vault Store 17/18	Consumables	<a href="#">Sara Freeman</a>	TBA	£500k to £1m	n/a	n/a (a)	May-17 (a)	OTV - Waste	12. Contract in place
Waste	Harwell	Process Non-WRATs Cans & Into Vault Store 18/19	Consumables	<a href="#">Sara Freeman</a>	TBA	£500k to £1m	n/a	n/a (a)	Apr-18 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Harwell	Process Non-WRATs Cans & Into Vault Store 18/19	Consumables	<a href="#">Sara Freeman</a>	TBA	<£100K	n/a	n/a (a)	Jun-17 (a)	Walischmiller Engineering GmbH	11. Contract awarded
Waste	Harwell	Procurement and Delivery of the Assay System Californium Source 2018/19	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	Other	£100k to £500k	Jan-18	Mar-18 (f)	Apr-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	B462 WEP - Encapsulate Drums (Blended Cement Powders)	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	OJEU	£500k to £1m	Aug-17	Oct-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Manufacture & Supply Gemini Internal Furniture ( Part 1 )	Plant & Equipment & Materials	<a href="#">Sara Freeman</a>	Other	£500k to £1m	n/a	Jul-17 (f)	Sep-17 (f)	Tend: AREVA TN	07. ITT in preparation
Waste	Harwell	Assemble Gemini Transport Packages	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	Other	<£100K	n/a	Aug-17 (f)	Oct-17 (f)	Tend: AREVA TN	08. ITT issued
Waste	Harwell	Carry Out Gemini Inactive Commissioning & Training	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	Other	<£100K	n/a	n/a (a)	May-18 (f)	Areva	02. Strategy being developed
Waste	Harwell	Prepare safety case modification for treatment of non-compliant contact handled ILW (CHILW) drums to be re-directed to remote handled ILW (RHILW) route (Part 1)	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	Other	<£100K	Oct-17	Nov-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Modify decontamination facility to treat non-compliant CHILW drums	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	Other	<£100K	Jul-18	Aug-18 (f)	Oct-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Radon Monitoring Equipment Housing	Waste management, disposal & storage	<a href="#">Sara Freeman</a>	OJEU	<£100K	n/a	Jul-17 (a)	Aug-17 (f)	Tend: Aquila, Croft Associates, Nuvia, NSG	08. ITT issued
Waste	Harwell	Design, Build and Commission Transport Package Wash Down Facility (Part 2)	Design services/support	<a href="#">Sara Freeman</a>	Other	<£100K	n/a	Oct-17 (f)	Nov-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Full Height ISO Maintenance 2018/19	Transport of materials	<a href="#">Sara Freeman</a>	Other	<£100K	n/a	n/a (a)	Apr-18 (f)	Tend: Croft Associates	02. Strategy being developed
Waste	Harwell	Chamber Clearance / Removal Legacy Active Drains Waste Removal Offsite	Transport of materials	<a href="#">Sara Freeman</a>	TBA	£100k to £500k	n/a	Nov-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Chamber Clearance / Removal Legacy Active Drains Waste Removal Offsite	Transport of materials	<a href="#">Sara Freeman</a>	TBA	£100k to £500k	n/a	Nov-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Higher Activity Legacy Active Drains Waste Removal Offsite	Transport of materials	<a href="#">Sara Freeman</a>	TBA	£100k to £500k	n/a	Nov-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Harwell	Lower Activity Legacy Active Drains Waste Removal Offsite	Transport of materials	<a href="#">Sara Freeman</a>	TBA	£100k to £500k	n/a	Nov-17 (f)	Jan-18 (f)	Not yet confirmed	02. Strategy being developed
Waste	Multisite	Procurement Of Cross Site Transporter Tug and Trailer	Plant & Equipment & Materials	<a href="#">karen MaGuire</a>	OJEU	£1m to £5m	Dec-16	Jan-17 (a)	Aug-17 (f)	Tend: Bradshaw (T), Lift Safe (T), Linde (T), Still MH (T), Terberg (T)	10. Identification of preferred bidder
Waste	Multisite	Fork Lift Trucks Purchase/Lease	Plant & Equipment & Materials	<a href="#">karen MaGuire</a>	OJEU	£100k to £500k	Jul-17	Aug-17 (f)	Oct-17 (f)	Not yet confirmed	02. Strategy being developed

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Waste	Bradwell	Purchase of Plant and Equipment for Waste Treatment and Monitoring 17-18	Plant & Equipment & Materials	<a href="#">Kevin Sheppard</a>	TBA	£100k to £500k	n/a	n/a (a)	Jul-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Dungeness	Intermediate Level Waste and Low Level Waste Retrieval Operations	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	TBA	£100k to £500k	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Dungeness	Settling Tank Resin Conditioning	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	TBA	<£100K	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Dungeness	Advanced Vacuum Drying System (AVDS) Maintenance Activities	Waste management, disposal & storage	<a href="#">John Gallagher</a>	TBA	£100k to £500k	n/a	n/a (a)	Jul-18 (f)	Mechatech	02. Strategy being developed
Waste	Dungeness	Equipment Purchase - Drum Monitor and C3 Tent	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	TBA	£100k to £500k	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Sizewell	Low Level Waste disposal 2017-18	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	TBA	£500k to £1m	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Trawsfynydd	Management and Control 2017-18	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	TBA	<£100K	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Trawsfynydd	Containers Purchase 2019-20	Waste management, disposal & storage	<a href="#">Jim Burrows</a>	OJEU	£5m to £10m	n/a	Jul-17 (f)	Sep-17 (f)	Not yet confirmed	07. ITT in preparation
Waste	Trawsfynydd	Waste Management 2017-18	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	TBA	<£100K	n/a	n/a (a)	Oct-17 (f)	Not yet confirmed	03. Call off from existing contract/framework
Waste	Sizewell	Execution Phase Programme Management	Waste management, disposal & storage	<a href="#">John Gallagher</a>	TBA	<£100K	n/a	n/a (a)	Dec-17 (f)	Not yet confirmed	02. Strategy being developed
Waste	Berkeley	Off Site Jetting Trial Preparations - inc Manufacturing Test Pieces	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	Other	<£100K	n/a	Apr-17 (a)	Apr-17 (a)	VirtualPIE	12. Contract in place
Waste	Trawsfynydd	Commissioning Support 2 - 2017-18	Waste management, disposal & storage	<a href="#">Ewan Davidson</a>	TBA	£100k to £500k	n/a	n/a (a)	Jun-17 (a)	Nuvia	12. Contract in place
Waste	Trawsfynydd	Commissioning Support 2 - 2017-18	Waste management, disposal & storage	<a href="#">Ewan Davidson</a>	Other	<£100K	n/a	n/a (a)	Jun-17 (a)	Brokk	12. Contract in place
Waste	Berkeley	Manufacture WP 1- Assay Table - Scales - Tray - Tooling	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	Other	<£100K	n/a	Mar-17 (a)	Apr-17 (a)	Movetech	12. Contract in place
Waste	Dungeness	Manufacture (including Factory Acceptance Testing) retrieval and transfer equipment	Waste management, disposal & storage	<a href="#">karen MaGuire</a>	Other Framework Call Off	<£100K	n/a	n/a (a)	Apr-17 (a)	Nuvia	12. Contract in place
Waste	Oldbury	Fork Lift Truck Supply	Plant & Equipment & Materials	<a href="#">karen MaGuire</a>	Other	<£100K	n/a	Sep-17 (f)	Nov-17 (f)	Not yet confirmed	07. ITT in preparation
Waste	Harwell	Process Non-WRATs Cans and Into Vault Store 17/18	Consumables	<a href="#">Sara Freeman</a>	Other	£500k to £1m	n/a	n/a (a)	Jun-17 (a)	Walischmiller Engineering GmbH	11. Contract awarded
Waste	Bradwell	Low Level Waste (LLW) Operations and Disposal - LLW Off-Site Disposal Tranche 9	Waste management, disposal & storage	<a href="#">TBC</a>	TBA	<£100K	n/a	n/a (f)	Apr-17 (a)	Inutec	12. Contract in place
Waste	Dungeness	HZW disposal - Phase 1	Waste management, disposal & storage	<a href="#">TBC</a>	Other	<£100K	n/a	n/a (a)	May-17 (a)	Countrystyle Recycling Ltd	12. Contract in place
Waste	Trawsfynydd	Non NMS Maintenance of LAW Processing Tools and Equipment 2016-17	Waste management, disposal & storage	<a href="#">TBC</a>	TBA	£100k to £500k	n/a	Jan-17 (a)	May-17 (a)	Mirion	12. Contract in place
Enablers	Enablers	Archive Services17-18	Support Services	<a href="#">Holly Griffith</a>	OJEU	£100k to £500k	n/a	n/a (a)	May-17 (a)	Iron Mountain	12. Contract in place
Enablers	Enablers	Commercial 17-18	Support Services	<a href="#">Steven Lock</a>	Other	£100k to £500k	n/a	n/a (a)	Apr-17 (a)	Squire Patton Boggs	12. Contract in place
Enablers	Enablers	MFD-Copiers Support (3 years)	IT hardware/software	<a href="#">Caroline Milner</a>	Other	£500k to £1m	n/a	n/a (a)	Jun-17 (a)	Ricoh	12. Contract in place
Enablers	Enablers	Mobile phones including blackberries (2 years)	IT hardware/software	<a href="#">Caroline Milner</a>	Other	£100k to £500k	n/a	n/a (a)	Jan-18 (a)	Telefonica	02. Strategy being developed
Enablers	Enablers	Learning and Development 17-18 (EDI Training)	Support Services	<a href="#">Holly Griffith</a>	Other	£100k to £500k	n/a	Jun-17 (a)	Jul-17 (a)	Equality Works Ltd	12. Contract in place
Enablers	Enablers	Learning and Development 17-18	Support Services	<a href="#">Sian Draper</a>	Other	<£100K	n/a	n/a (a)	Apr-17 (a)	Grove Software	12. Contract in place
Enablers	Enablers	Learning and Development 17-18	Support Services	<a href="#">Holly Griffith</a>	OJEU	£100k to £500k	Dec-16	Feb-17 (a)	Jul-17 (a)	Samarkand Ltd	12. Contract in place
Enablers	Enablers	Learning and Development 17-18	Support Services	<a href="#">Sian Draper</a>	Other	<£100K	n/a	n/a (a)	Apr-17 (a)	Built Intelligence Ltd	12. Contract in place

DIRECTORATE OR CATEGORY TEAM	SITE	CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)	CATEGORY	CONTACT	PROCUREMENT ROUTE	BANDING	PRE QUAL ADVERT PUBLISH DATE	ITT ISSUE (a) Actual (f) Forecast	CONTRACT AWARD DATE (a) Actual (f) Forecast	CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor	STATUS
Asset Management F	Multi site Framework	High Voltage Electricity Switchgear Maintenance ( 4 years)	Plant & Equipment & Materials	<a href="#">Amanda Clark</a>	Other	£1m to £5m	n/a	Feb-18 (f)	Mar-18 (f)	Not yet confirmed	07. ITT in preparation
Construction	Multi site Framework	Access and Insulation	Hazardous materials removal	<a href="#">Pauline Mackemsley</a>	OJEU	£100m to £250m	n/a	Dec-17 (f)	Jun-18 (f)	Not yet confirmed	02. Strategy being developed
Construction	Multi site Framework	Asbestos Monitoring and Consultancy Services (3+1 years)	Manpower	<a href="#">Pauline Mackemsley</a>	TBA	£10m to £25m	n/a	Sep-17 (f)	Jan-18 (f)	Not yet confirmed	07. ITT in preparation
HR, Corp & Fleet	Multi site Framework	Agency main contract ( 3+1+1 years)	Manpower	<a href="#">Alwena Owen</a>	OJEU	£10m to £25m	n/a	n/a (a)	Apr-18 (f)	CAPITA (C)	02. Strategy being developed
Engineering	Multi site Framework	Graphite Disposal ( 1 years)	Waste management, disposal & storage	<a href="#">Castel Fairlie</a>	Other	£1m to £5m	n/a	n/a (a)	Jul-17 (a)	NNL	11. Contract awarded
Engineering	Multi site Framework	Steel Sample Disposal ( 1 year)	Waste management, disposal & storage	<a href="#">Castel Fairlie</a>	Other	<£100K	n/a	n/a (a)	Aug-17 (f)	Tradebe Inutec	12. Contract in place
Prof Services	Multi site Framework	Professional Services - Specialist Nuclear Services	Manpower	<a href="#">AnnetteTurner</a>	OJEU	£50m to £100m	n/a	Mar-18 (f)	Jan-19 (f)	Not yet confirmed	01. On the horizon
Prof Services	Multi site Framework	Health Physics Resources CP ( 4 years)	Health & Safety	<a href="#">Steve Lock</a>	OJEU	£50m to £100m	n/a	May-17 (a)	Oct-17 (f)	Not yet confirmed	09. Tenders being assessed
IT	Multi site Framework	Accounts Payable ( 5 years)	IT hardware/software	<a href="#">Denise Colwell</a>	Other	£100k to £500k	n/a	Jul-17 (a)	Sep-17 (f)	Not yet confirmed	10. Identification of preferred bidder
HR, Corp & Fleet	Multi site Framework	Payroll	Support Services	<a href="#">Alwena Owen</a>	OJEU	£500k to £1m	Nov-16	Mar-17 (a)	Jun-17 (a)	Equiniti ( C)	11. Contract awarded
Engineering	Multi site Framework	Supply of Maintenance, Repair and Operations (MRO) consumables ( 3+1 years)	Plant & Equipment & Materials	<a href="#">James Hiller</a>	OJEU	£10m to £25m	Mar-18	Jul-18 (f)	Nov-18 (f)	Not yet confirmed	03. Call off from existing contract/ framework
Engineering	Multi site Framework	PEACH (Plant Equip & Crane Hire) ( 3+1 years)	Consumables	<a href="#">James Hiller</a>	OJEU	£1m to £5m	Sep-17	Nov-17 (f)	Mar-18 (f)	Not yet confirmed	03. Call off from existing contract/ framework
Engineering	Multi site Framework	Supply of Air Filtration and Ancillary Equipment ( 3+1 years)	Consumables	<a href="#">James Hiller</a>	OJEU	£500k to £1m	Sep-17	Nov-17 (f)	Feb-18 (f)	Not yet confirmed	03. Call off from existing contract/ framework
Engineering	Multi site Framework	Bulk and Packaged Chemicals ( 3+1 years)	Consumables	<a href="#">James Hiller</a>	OJEU	£100k to £500k	Jun-18	Oct-18 (f)	Aug-19 (f)	Not yet confirmed	03. Call off from existing contract/ framework
Engineering	Multi site Framework	Portable Metrology & Environmental Protection Dosimeters ( 7 years)	Health & Safety	<a href="#">Isla Fray</a>	OJEU	£10m to £25m	n/a	May-18 (f)	Aug-18 (f)	Not yet confirmed	02. Strategy being developed
Engineering	Multi site Framework	Installed Metrology ( 7 years)	Health & Safety	<a href="#">Isla Fray</a>	OJEU	£10m to £25m	n/a	May-18 (f)	Aug-18 (f)	Not yet confirmed	02. Strategy being developed
Engineering	Multi site Framework	Liquid Effluent Sampler maintenance	Maintenance	<a href="#">Steve Watson</a>	Achilles	£100k to £500k	n/a	Sep-17 (f)	Dec-17 (f)	Not yet confirmed	07. ITT in preparation
Engineering	Multi site Framework	High efficiency particulate air (HEPA) Filter Testing ( 5 years)	Maintenance	<a href="#">Steve Watson</a>	OJEU	£100k to £500k	n/a	Apr-17 (a)	Sep-17 (f)	Not yet confirmed	10. Identification of preferred bidder
Engineering	Multi site Framework	Land Quality Services ( 4 years)	Remediation & Environmental Services	<a href="#">Castel Fairlie</a>	OJEU	£1m to £5m	n/a	Oct-17 (f)	Mar-18 (f)	Not yet confirmed	03. Call off from existing contract/ framework
Engineering	Multi site Framework	6m3 Boxes ( 10 years)	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	OJEU	£25m to £50m	Apr-16	Jul-16 (a)	May-17 (a)	AID	12. Contract in place
Engineering	Multi site Framework	TRU-Shield boxes ( 5 years)	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	OJEU	£5m to £10m	n/a	n/a (a)	Feb-18 (f)	Cavendish Nuclear Manufacturing Limited(T)	03. Call off from existing contract/ framework
Engineering	Multi site Framework	3m3 Boxes (Traws) ( 5 years)	Waste management, disposal & storage	<a href="#">Kevin Sheppard</a>	OJEU	£1m to £5m	Feb-18	Jun-18 (f)	Feb-19 (f)	Graham Engineering Limited(T)	03. Call off from existing contract/ framework
IT	Multi site Framework	IT Managed Services	IT hardware/software	<a href="#">Anna Bourne</a>	OJEU	£25m to £50m	Apr-17	Jun-17 (a)	Jan-18 (f)		08. ITT issued