

| DIRECTORATE OR CATEGORY TEAM | SITE        | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)           | CATEGORY                              | CONTACT                                  | PROCUREMENT ROUTE       | BANDING        | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor   | STATUS                                 |
|------------------------------|-------------|--|---------------------------------------|--|-------------------------|----------------|------------------------------|-----------------------------------|---|---|--|
| Decommissioning              | Hunterston  | Weather Envelope Construction - Reactors 1 + 2                                     | Construction                          | <a href="#">Ewan Davidson</a>            | OJEU Negotiated         | <£100K         | Mar-17                       | Aug-17 (a)                        | Feb-18 (f)                                  | Tend: C Spencer, Cape Ind Services, Doosan Babcock, Graham Const, M+W High Tech, Weatherproofing Advisors | 10. Identification of preferred bidder |
| Decommissioning              | Trawsfynydd | Safestore Height Reduction Internal Walls  | Engineering                           | <a href="#">Ruth Cox</a>                 | Non-OJEU Competition    | £100k to £500k | n/a                          | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 07. ITT in preparation                 |
| Decommissioning              | Harwell     | ODP Legacy Drains TAP ON   | Decommissioning, Demolition & Deplant | <a href="#">Alison Cowan</a>             | Non-OJEU Competition    | £1m to £5m     | n/a                          | Jul-17 (a)                        | Nov-17 (f)                                  | Tend: Jones Bros, KDC, Nuvia and Priory   | 10. Identification of preferred bidder |
| Decommissioning              | Chapelcross | WP2 - Cooling Tower Basins - Capping and Groundwater Diversion                     | Construction                          | <a href="#">Lisa Pagan</a>               | Non-OJEU Competition    | £1m to £5m     | n/a                          | Jul-17 (a)                        | Nov-17 (f)                                  | Tend: Arcadis, Buckingham, Golders, Hydrock, Interserve, Story, VHE                                       | 10. Identification of preferred bidder |
| Decommissioning              | Harwell     | LETP Land Re-instatement & SUDS system (Package 8)                                 | Construction                          | <a href="#">Sally Jane Dive</a>          | Non-OJEU Competition    | £500k to £1m   | Apr-18                       | Jun-18 (f)                        | Aug-18 (f)                                  | Not yet confirmed   |  |
| Decommissioning              | Trawsfynydd | SMS and SEIMS - SP04 Safe Store 1 - EC and I Installation                          | Engineering                           | <a href="#">Ruth Cox</a>                 | Non-OJEU Competition    | £1m to £5m     | n/a                          | Dec-17 (f)                        | Feb-18 (f)                                  | Not yet confirmed   | 07. ITT in preparation                 |
| Decommissioning              | Wylfa       | Removal of Bulk Asbestos Work Pack 2 -5 possibly Reactor Buildings                 | Hazardous materials removal           | <a href="#">Lisa Pagan</a>               | OJEU Negotiated         | £10m to £25m   | Nov-17                       | Jan-18 (f)                        | May-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Dungeness   | MAETP Modification of Site Pipework - Enabling Discharge                           | Engineering                           | <a href="#">Nicola Smith-Lee</a>         | Non-OJEU Competition    | £100k to £500k | Jan-18                       | Jan-18 (f)                        | Mar-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Dungeness   | MAETP Purchase of Proportional Sampler   | Consumables                           | <a href="#">Nicola Smith-Lee</a>         | Non-OJEU Competition    | <£100K         | Feb-18                       | Feb-18 (f)                        | Feb-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Dungeness   | R2 & R1 Pond Stabilisation   | Design services/support               | <a href="#">Nicola Smith-Lee</a>         | Non-OJEU Competition    | £500k to £1m   | Dec-17                       | Dec-17 (f)                        | Feb-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Chapelcross | MAETP Enabling Works   | Construction                          | <a href="#">Sarah Deeble</a>             | TBA                     | <£100K         | TBA                          | TBA (f)                           | Feb-18 (f)                                  | Not yet confirmed   | #N/A                                   |
| Decommissioning              | Sizewell    | Purchase of a ROV  | Consumables                           | <a href="#">Nicola Smith-Lee</a>         | Non-OJEU Competition    | £100k to £500k | n/a                          | Nov-17 (f)                        | Dec-17 (f)                                  | Not yet confirmed   | 07. ITT in preparation                 |
| Decommissioning              | Sizewell    | Electrical, Control & Instrumentation (E,C&I) Scada Maintenance                    | Support Services                      | <a href="#">Nicola Smith-Lee</a>         | Non-OJEU Competition    | £100k to £500k | n/a                          | Nov-17 (f)                        | Dec-17 (f)                                  | Not yet confirmed   | 07. ITT in preparation                 |
| Decommissioning              | Sizewell    | Drain POCO & Isolate/configure for interim dormant state (mechanical & electrical) | Construction Demolition               | <a href="#">Nicola Smith-Lee</a>         | Non-OJEU Competition    | <£100K         | Dec-17                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Oldbury     | Weighbridge Installation Modifications   | Engineering                           | <a href="#">Rachel Thompson</a>          | Non-OJEU Competition    | <£100K         | Oct-17                       | Nov-17 (f)                        | Jan-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Oldbury     | Porta-Cabins and Ablutions Block Installation                                      | Construction                          | <a href="#">Rachel Thompson</a>          | Non-OJEU Competition    | £100k to £500k | Dec-17                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Oldbury     | Site Services Building - Plant Installation  | Engineering                           | <a href="#">Kim Cook</a>                 | Non-OJEU Competition    | <£100K         | Dec-17                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Oldbury     | 132V Substation  | Engineering                           | <a href="#">Rachel Thompson</a>          | Sole Source - No Choice | <£100K         | n/a                          | n/a (a)                           | Nov-17 (f)                                  | National Grid   |  |
| Decommissioning              | Oldbury     | PA & Radio Systems   | Consumables                           | <a href="#">Rachel Thompson</a>          | Non-OJEU Competition    | <£100K         | n/a                          | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 07. ITT in preparation                 |
| Decommissioning              | Oldbury     | Building 33 and Blast Wall Demo TAP ON   | Construction                          | <a href="#">Rachel Thompson</a>          | Non-OJEU Competition    | <£100K         | n/a                          | Sep-17 (a)                        | Nov-17 (f)                                  | Tend: Doosan, Actavo, LA Moore  | 08. ITT issued                         |
| Decommissioning              | Hinkley     | Installation of Base plinth Bund and Tanks   | Construction                          | <a href="#">Louise Brown</a>             | Non-OJEU Competition    | <£100K         | Apr-18                       | Jun-18 (f)                        | Aug-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Decommissioning              | Bradwell    | New Cess Pit for Gatehouse   | Construction                          | <a href="#">Richard Sadd</a>             | Other - No Competition  | <£100K         | n/a                          | Oct-17 (a)                        | Feb-18 (f)                                  | Tend: IDC   | 08. ITT issued                         |
| Decommissioning              | Bradwell    | Generator Installation for mains drains and sewage Treatment Plant                 | Construction                          | <a href="#">Richard Sadd</a>             | Other - No Competition  | <£100K         | n/a                          | Oct-17 (a)                        | Dec-17 (f)                                  | Doosan Babcock  | 08. ITT issued                         |
| Decommissioning              | Bradwell    | Removal of Sill from Main Drains Pit   | Construction                          | <a href="#">Richard Sadd</a>             | Other - No Competition  | <£100K         | n/a                          | Oct-17 (a)                        | Dec-17 (f)                                  | Doosan Babcock  | 08. ITT issued                         |
| Decommissioning              | Bradwell    | Security - Systems - Installation of new gatehouse                                 | Construction                          | <a href="#">Richard Sadd</a>             | Other - No Competition  | <£100K         | n/a                          | n/a (a)                           | Feb-18 (f)                                  | Tend: Quadrant  |  |
| Decommissioning              | Hunterston  | Project QA Engineer  | Manpower                              | <a href="#">Sarah Deeble</a>             | Non-OJEU Competition    | £100k to £500k | Dec-17                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Asset Management             | Hunterston  | Hunterston Towns Water 18- 21  | Utilities                             | <a href="#">Linda Sapsford</a>           | Other - No Competition  | £100k to £500k | Feb-18                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Asset Management             | Chapelcross | Chapelcross Towns Water 18-21  | Utilities                             | <a href="#">Linda Sapsford</a>           | Other - No Competition  | £100k to £500k | Feb-18                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed   | 02. Strategy being developed           |
| Asset Management             | Trawsfynydd | Sewage Treatment Plant and Diversion Culvert Works                                 | Construction                          | <a href="#">Adrian Williams</a>          | Non-OJEU Competition    | £1m to £5m     | Jul-17                       | Nov-17 (f)                        | Dec-17 (f)                                  | Tend: Trant, JN Bentley, Interserve Construction, Dawnus  | 06. Eols being assessed                |
| Waste                        | Traws       | Traws 3m3 Boxes aprox (£2m)  | Waste management, disposal & storage  | <a href="#">Jim Burrows/Sara Freeman</a> | Achilles Database       | £1m to £5m     | n/a                          | Jul-17 (a)                        | Nov-17 (f)                                  | Not yet confirmed   | 10. Identification of preferred bidder |

| DIRECTORATE OR CATEGORY TEAM | SITE        | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)                                    | CATEGORY                             | CONTACT                                  | PROCUREMENT ROUTE       | BANDING        | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor | STATUS                                 |
|------------------------------|-------------|---|--------------------------------------|--|-------------------------|----------------|------------------------------|-----------------------------------|---|---|--|
| Waste                        | Trawsfynydd | Traws 135L Steel Drums  | Waste management, disposal & storage | <a href="#">Jim Burrows/Sara Freeman</a> | Achilles Database       | £500k to £1m   | Aug-18                       | Sep-18 (f)                        | Nov-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Harwell     | B462 Tube Stores POCO Project   | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | Non-OJEU Competition    | £5m to £10m    | Sep-18                       | Aug-18 (f)                        | Jan-19 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Multiple    | Multiple Sites XST - Forklift Trucks  | Plant & Equipment & Materials        | <a href="#">Karen MaGuire</a>            | Non-OJEU Competition    | £1m to £5m     | Dec-17                       | Jan-18 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Chapelcross | AVDS Enabling Works and Services (Design and Build/Install) reuse of Bradwell AVDS system.                  | Plant & Equipment & Materials        | <a href="#">Ewan Davidson</a>            | Non-OJEU Competition    | £1m to £5m     | n/a                          | Nov-17 (f)                        | Jan-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Sizewell    | FED Retrieval Building  | Construction                         | <a href="#">Cheryl Downton</a>           | Non-OJEU Competition    | £1m to £5m     | Oct-17                       | Sep-17 (a)                        | Jan-18 (f)                                  | Not yet confirmed                                 | 08. ITT issued                         |
| Waste                        | Harwell     | Safety analysis / Manufacture and supply /Gemini internal furniture 1 + 2 (plus renew Gemini Licence 19/20) | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | Sole Source - No Choice | £1m to £5m     | n/a                          | Aug-17 (a)                        | Nov-17 (f)                                  | Not yet confirmed                                 | 10. Identification of preferred bidder |
| Waste                        | Harwell     | Blended Cement Powders  | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | OJEU Open               | £500k to £1m   | Dec-17                       | Feb-18 (f)                        | Jun-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Dungeness   | Waste Transfer Facility   | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | Non-OJEU Competition    | £500k to £1m   | Jun-17                       | Aug-17 (a)                        | Dec-17 (f)                                  | Not yet confirmed                                 | 10. Identification of preferred bidder |
| Waste                        | Harwell     | B462.27 Process Non-WRATs Cans and Into Vault Store MULTI YEARS   | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | Sole Source - No Choice | £1m to £5m     | n/a                          | n/a (a)                           | Dec-17 (f)                                  | Not yet confirmed                                 |  |
| Waste                        | Chapelcross | CX Processing Plant - Welding Equipment   | Engineering                          | <a href="#">Jim Burrows</a>              | Non-OJEU Competition    | £100k to £500k | n/a                          | Nov-16 (a)                        | Nov-17 (f)                                  | Not yet confirmed                                 | 10. Identification of preferred bidder |
| Waste                        | Hinkley     | FED Procurement of Pre Conditioning Facility - Hydraulics   | Engineering                          | <a href="#">Ewan Davidson</a>            | Sole Source - No Choice | £100k to £500k | n/a                          | Nov-17 (f)                        | Dec-17 (f)                                  | Not yet confirmed                                 | 07. ITT in preparation                 |
| Waste                        | Harwell     | Original Pipeline Discharge Disposal  | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | OJEU Open               | £500k to £1m   | Dec-17                       | Jan-18 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Harwell     | Alchemie epoxy Polymer Hereditary WRATS   | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | Sole Source - No Choice | £1m to £5m     | Oct-17                       | Oct-17 (a)                        | Dec-17 (f)                                  | Not yet confirmed                                 | 08. ITT issued                         |
| Waste                        | Harwell     | NMT FHSO Maintenance 2017/18  | Waste management, disposal & storage | <a href="#">Sara Freeman</a>             | Sole Source - No Choice | <£100K         | Jan-18                       | Feb-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Procurement of Pre-Conditioning Facility  | Waste management, disposal & storage | <a href="#">Will Phillips</a>            | Non-OJEU Competition    | £500k to £1m   | Dec-17                       | Jan-18 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Management and Control - Execution  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | <£100K         | Sep-17                       | Nov-17 (f)                        | Feb-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Procurement and Manufacture of Retrieval Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | £500k to £1m   | Oct-17                       | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Procurement and Manufacture of Sorting Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | £1m to £5m     | Oct-17                       | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Off Site Testing of Retrieval Equipment   | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | <£100K         | Jan-18                       | Mar-18 (f)                        | Jun-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Prep of IAC Docs and Carry out IAC of Retrieval and Sorting Equipment                                 | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | <£100K         | Aug-18                       | Sep-18 (f)                        | Jan-19 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Off Site Testing Sorting Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | <£100K         | Jan-18                       | Mar-18 (f)                        | Jun-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Delivery and Installation of Sorting Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | £100k to £500k | Feb-18                       | Mar-18 (f)                        | Jul-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Delivery and Installation of Sorting Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | £100k to £500k | Feb-18                       | Mar-18 (f)                        | Jul-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Delivery and Installation of Retrieval Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | £100k to £500k | Feb-18                       | Mar-18 (f)                        | Jul-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Hinkley     | FED - Delivery and Installation of Retrieval Equipment  | Waste management, disposal & storage | <a href="#">Karen MaGuire</a>            | OJEU Negotiated         | £100k to £500k | Feb-18                       | Mar-18 (f)                        | Jul-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | <Select>    | Steel Liners 6m Box - Temporary Lids (to keep boxes water tight when moving around sites)                   | Waste management, disposal & storage | <a href="#">Jim Burrows/Sara Freeman</a> | OJEU Negotiated         | £100k to £500k | n/a                          | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | <Select>    | Steel Liners 6m Box - Anti Flotation Mesh (required for 132 Boxes)  | Waste management, disposal & storage | <a href="#">Jim Burrows/Sara Freeman</a> | OJEU Negotiated         | £500k to £1m   | n/a                          | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | <Select>    | Steel Liners 6m Box -Soffit Plates (required to go on top of Waste in 6m3 )                                 | Waste management, disposal & storage | <a href="#">Jim Burrows/Sara Freeman</a> | OJEU Negotiated         | £1m to £5m     | n/a                          | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | <Select>    | Steel Liners 6m Box - Bins (steel liners required within 358 boxes)   | Waste management, disposal & storage | <a href="#">Jim Burrows/Sara Freeman</a> | OJEU Negotiated         | £1m to £5m     | n/a                          | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Oldbury     | Permanent Modifications Low Level Facilities (Enablers)   | Construction                         | <a href="#">Cheryl Downton</a>           | Non-OJEU Competition    | £100k to £500k | n/a                          | Nov-17 (f)                        | Jan-19 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Chapelcross | Chapelcross Drums x 201 (approx £2m)  | Engineering                          | <a href="#">Jim Burrows/Sara Freeman</a> | Achilles Database       | £1m to £5m     | n/a                          | Jan-18 (f)                        | Apr-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |

| DIRECTORATE OR CATEGORY TEAM | SITE                 | CONTRACT DESCRIPTION (Values in brackets represent anticipated duration)    | CATEGORY                             | CONTACT  | PROCUREMENT ROUTE         | BANDING        | PRE QUAL ADVERT PUBLISH DATE | ITT ISSUE (a) Actual (f) Forecast | CONTRACT AWARD DATE (a) Actual (f) Forecast | CONTRACTOR / SUPPLIER (T) Tenderer (C) Contractor | STATUS                                 |
|------------------------------|----------------------|---|--------------------------------------|--|---------------------------|----------------|------------------------------|-----------------------------------|---|---|--|
| Waste                        | Hunterston           | Hunterston Drums x 100 ( approx £1.3m)                                      | Engineering                          | <a href="mailto:Jim.Burrows/Sara.Freeman">Jim Burrows/Sara Freeman</a>   | Achilles Database         | £1m to £5m     | Aug-18                       | Sep-18 (f)                        | Oct-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Waste                        | Harwell              | B462 Assay System maintenance and repair                                    | Waste management, disposal & storage | <a href="mailto:Sara.Freeman">Sara Freeman</a>   | Sole Source - No Choice   | <£100K         | n/a                          | Dec-17 (f)                        | May-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Asset Management F           | Multi site Framework | Site Security Systems ( 4+1+1 years)  | Support Services                     | <a href="mailto:carole.a.odonnell@magnoxsites.com">carole.a.odonnell@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | n/a                          | n/a (a)                           | #N/A (f)                                    | Not yet confirmed                                 | 02. Strategy being developed           |
| Asset Management F           | Multi site Framework | Site Security Guard Services ( 4+2 years)                                   | Support Services                     | <a href="mailto:carole.a.odonnell@magnoxsites.com">carole.a.odonnell@magnoxsites.com</a>   | Achilles Database         | £5m to £10m    | n/a                          | n/a (a)                           | #N/A (f)                                    | Not yet confirmed                                 | 02. Strategy being developed           |
| Asset Management F           | Multi site Framework | High Voltage Electricity Switchgear Maintenance ( 4 years)                  | Plant & Equipment & Materials        | <a href="mailto:amanda.clark@magnoxsites.com">amanda.clark@magnoxsites.com</a>   | Achilles Database         | £1m to £5m     | n/a                          | Dec-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Laundry & Decontamination Services ( 4+3 years) ( 4+3 years)                | Health & Safety                      | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | n/a                          | n/a (a)                           | Jun-18 (f)                                  | Unitech Services Group Ltd(C),Berendsen UK Ltd(C) |  |
| Engineering                  | Multi site Framework | Laundry & Decontamination Services ( 4+3 years) ( 4+2 years)                | Health & Safety                      | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | Apr-20                       | Jul-20 (f)                        | May-21 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Construction                 | Multi site Framework | Access and Insulation- ( years)   | Hazardous materials removal          | <a href="mailto:pauline.z.mackensley@magnoxsites.com">pauline.z.mackensley@magnoxsites.com</a>   | Achilles Database         | £100m to £250m | n/a                          | Dec-17 (f)                        | Jun-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Construction                 | Multi site Framework | Asbestos Monitoring and Consultancy Services ( 4+1 years)                   | Manpower                             | <a href="mailto:pauline.z.mackensley@magnoxsites.com">pauline.z.mackensley@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | n/a                          | Nov-17 (f)                        | Mar-18 (f)                                  | Not yet confirmed                                 | 07. ITT in preparation                 |
| HR, Corp & Fleet             | Multi site Framework | Agency main contract ( 3+1+1 years)   | Manpower                             | <a href="mailto:alwena.owen@magnoxsites.com">alwena.owen@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | n/a                          | n/a (a)                           | Apr-18 (f)                                  | CAPITA (C)  | 02. Strategy being developed           |
| Prof Services                | Multi site Framework | Professional Services Project Controls Managed Service ( 3+1+1 years)       | Manpower                             | <a href="mailto:steven.j.lock@magnoxsites.com">steven.j.lock@magnoxsites.com</a>   | Crown Commercial Services | £10m to £25m   | n/a                          | Jun-17 (a)                        | November (f)                                | Arcadis   | 10. Identification of preferred bidder |
| Prof Services                | Multi site Framework | Professional Services - Specialist Nuclear Services ( 3+1 years)            | Manpower                             | <a href="mailto:annette.turner@magnoxsites.com">annette.turner@magnoxsites.com</a>   | Achilles Database         | £50m to £100m  | Jan-18                       | Mar-18 (f)                        | Oct-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Prof Services                | Multi site Framework | Health Physics Resources CP ( 4 years)                                      | Health & Safety                      | <a href="mailto:steven.j.lock@magnoxsites.com">steven.j.lock@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | n/a                          | May-17 (a)                        | Nov-18 (f)                                  | Not yet confirmed                                 | 10. Identification of preferred bidder |
| HR, Corp & Fleet             | Multi site Framework | Fleet Cars ( 4 years)   | Support Services                     | <a href="mailto:Danielle.Staples">Danielle Staples</a><br>< <a href="mailto:danielle.staples@magnoxsites.com">danielle.staples@magnoxsites.com</a> > | Achilles Database         | £10m to £25m   | n/a                          | Mar-17 (a)                        | Nov-17 (f)                                  | Inchape (C)                                       | 10. Identification of preferred bidder |
| HR, Corp & Fleet             | Multi site Framework | Training & Development services ( 4 years)                                  | Support Services                     | <a href="mailto:Holly.Griffith">Holly Griffith</a><br>< <a href="mailto:holly.griffith@magnoxsites.com">holly.griffith@magnoxsites.com</a> >         | Achilles Database         | £10m to £25m   | Nov-17                       | n/a (a)                           | Mar-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Supply of Maintenance, Repair and Operations (MRO) consumables ( 3+1 years) | Plant & Equipment & Materials        | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | Feb-18                       | Mar-18 (f)                        | Aug-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Supply of Maintenance, Repair and Operations (MRO) consumables ( 3+1 years) | Plant & Equipment & Materials        | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | Achilles Database         | £10m to £25m   | Mar-18                       | Jul-18 (f)                        | Nov-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | PEACH (Plant Equip & Crane Hire) ( 3+1 years)                               | Consumables                          | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | Achilles Database         | £1m to £5m     | Sep-17                       | Aug-18 (f)                        | Apr-19 (f)                                  | Not yet confirmed                                 | 05. Advert published                   |
| Engineering                  | Multi site Framework | Supply of Air Filtration and Ancillary Equipment ( 5+3 years)               | Consumables                          | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | OJEU (Public)             | £1m to £5m     | n/a                          | Nov-17 (f)                        | Apr-18 (f)                                  | Not yet confirmed                                 | 07. ITT in preparation                 |
| Engineering                  | Multi site Framework | Bulk and Packaged Chemicals ( 3+1 years)                                    | Consumables                          | <a href="mailto:james.hiller@magnoxsites.com">james.hiller@magnoxsites.com</a>   | OJEU (Utilities)          | £100k to £500k | Jun-18                       | Oct-18 (f)                        | Aug-19 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Dosimetry   | Health & Safety                      | <a href="mailto:isla.fray@magnoxsites.com">isla.fray@magnoxsites.com</a>   | OJEU (Public)             | £10m to £25m   | n/a                          | Feb-21 (f)                        | Dec-21 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Portable Metrology & Electronic Personal Dosimeters ( 7 years)              | Health & Safety                      | <a href="mailto:isla.fray@magnoxsites.com">isla.fray@magnoxsites.com</a>   | OJEU (Public)             | £10m to £25m   | n/a                          | May-18 (f)                        | Aug-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Installed Metrology ( 7 years)  | Health & Safety                      | <a href="mailto:isla.fray@magnoxsites.com">isla.fray@magnoxsites.com</a>   | OJEU (Public)             | £10m to £25m   | n/a                          | May-18 (f)                        | Aug-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Liquid Effluent Sampler maintenance   | Facilities Management                | <a href="mailto:steve.x.watson@magnoxsites.com">steve.x.watson@magnoxsites.com</a>   | OJEU                      | £100k to £500k | n/a                          | Feb-18 (f)                        | Dec-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| Engineering                  | Multi site Framework | Land Quality Services ( 4 years)  | Remediation & Environmental Services | <a href="mailto:castel.x.fairlie@magnoxsites.com">castel.x.fairlie@magnoxsites.com</a>   | OJEU (Public)             | £5m to £10m    | Dec-17                       | Feb-18 (f)                        | Jun-18 (f)                                  | Not yet confirmed                                 | 02. Strategy being developed           |
| IT                           | Multi site Framework | IT Resource Project ( 4+1 years)  | IT hardware/software                 | <a href="mailto:Anna.Boume@magnoxsites.com">Anna Boume@magnoxsites.com</a>   | OJEU (Public)             | £25m to £50m   | Apr-17                       | Jul-17 (a)                        | Jan-18 (f)                                  | Not yet confirmed                                 | 10. Identification of preferred bidder |
| ZZ                           | ZZ                   | ZZ  | ZZ                                   | ZZ   | ZZ                        | ZZ             | ZZ                           | ZZ                                | ZZ  | ZZ  | ZZ                                     |